

SHIP TO SHIP TRANSFER

CHECK LIST 5 - BEFORE UNMOORING

Discharging Ship's Name:

Receiving Ship's Name:

Date of Transfer:

	Discharging Ship	Receiving Ship Checked	Remarks
1. Cargo hoses are properly drained prior to hose disconnection?			
2. Cargo hoses or manifolds are blanked?			
3. The transfer side of the ship is clear of obstructions (including hose lifting equipment)?			
4. Secondary fenders are correctly positioned and secured for departure?			
5. The method of unberthing and of letting go moorings has been agreed with the other ship?			
6. Fenders, including fender pennants, are in good order?			
7. Power is on winches and windlass?			
8. There are rope messengers and rope stoppers at all mooring stations?			
9. The crew are standing by at their mooring stations?			
10. Communications are established with mooring personnel and with the other ship?			
11. Shipping traffic in the area has been checked?			
12. Main engine(s) and steering gear have been tested and are in a state of readiness for departure?			
13. Mooring personnel have been instructed to let go only as requested by the maneuvering ship?			
14. Navigational warnings have been cancelled (when clear of other ship)?			
15. The other ship has been advised that Check List 5 is satisfactorily completed?			

FOR DISCHARGING SHIP / RECEIVING SHIP (Delete as appropriate)

Name:

Rank:

Signature:

Date: